Proforma for submission of proposal for the grant of extension of time/of contract for sole progress of work		
1	Name of Work	**Repairs and Improvement to drains Mandi Mariyappa Reddy main road in Mariyannapalya in ward No-07 Byatarayanapura**
2	Estimate Cost/ Amount	Rs.200.00 Lakhs
3	Name of Contractor	M/s.KRIDL
4	The amount of the contract	Rs.1,96,77,125/-
5	Agreement Number	EE/RI/YNK/AG/17/ 2019-20 Dated : 18.12.2019.
6	No and date under which the work order has been issued	EE/RI/YNK/WO/17/ 2019-20 Dated : 18.12.2019
7	Time limit originally fixed for completion	06 Months
8	Date of application received by the contractor for granting of extension	30.08.2021
9	Date of receipt of application in the division office	30.08.2021
10	Extension granted if any	
	a) from	18.06.2020 to 30.08.2021 (438 Days)
	b) from	
11	Work carried out by the contractor during the original period stipulated in contract	Rs.48,70,850/-
12	Work carried out during the first period of extension	Rs.1,18,45,020/-
13	Work carried out during the extension	
14	Time now applied for	31.08.2021 to 30.03.2022 (212 Days)
15	Date of recommending time limit applied	31.08.2021 to 30.03.2022 (212 Days)
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Rs 29,61,255/-